BUILDING PERFORMANCE PLATFORM

Simplicity Performance Platform

Development Progress & Next-Stage Brief

A short brief on what has been built to date, what remains, and a decision for Simplicity to authorise the next stage of work.

Prepared by **Nezo** for **Shane Brealey, Managing Director, Simplicity Living** · 8 July 2026 · Commercial in confidence

$14k	**$29.5k**	**3**
Invoiced to date across all workstreams	To complete a peer-review-ready platform (Option B)	Further projects ready to roll through the same method

01 Purpose of this brief

In March you asked us to take the platform to the point where it **validates Simplicity's lean construction system and can stand peer review**. Since then we have completed a round of platform improvements and pushed the analysis and tooling forward on several fronts.

This document reports **what has been built, what remains, and why each part matters**, then asks you to authorise the next stage. It deliberately mirrors the format of the platform's own performance report so the two read as one body of work.

02 Previous project: Ascot carbon & Homestar

Before this programme began, Nezo carried out an earlier, separate engagement for Ascot. That work delivered the upfront **embodied carbon analysis**, a **structural comparison across four options**, and a full **Homestar assessment** (including the supporting energy modelling), together with a report on the indicative rating and two briefing reports for the proposed performance tools.

That earlier engagement is complete. It sits outside the scope and figures set out below, it is the foundation the current platform builds on, not part of it.

03 What we agreed to deliver


The agreed plan set **Ascot as the reference project** and split the work into three funded workstreams, with roll-out to the remaining three projects to follow once the method was settled:

Workstream	Scope	Fee
1 Reference project (Ascot)	Full assessment: energy modelling, A4–A5 construction emissions, waste, maintenance, final report format	$15,000
2 Tool inputs & workflow	Software development and workshops across waste, maintenance, A4–A5, embodied-carbon checks and data structure	$15,000
3 Scoring system	Refine scoring logic plus documentation to support peer review and external engagement (e.g. BRANZ)	$10,000
Roll-out (Phase 3, all three combined)	Remaining three projects, at a step-change in efficiency once the method is established	$30–40k

Total programme value: **$70,000–$80,000**. This brief covers progress against that plan.

04 What's been done, and why it matters

Progress is best shown, not described. A live, working platform already exists; the reference project, the tool and the scoring system are all materially advanced. Indicative completion against each workstream:



*Indicative completion, Nezo's working estimate as at 8 July 2026.

Platform foundation: delivered

Rebuilt over the past month for speed and efficiency. A single, public-facing dashboard now brings every dimension (carbon, energy, productivity, waste, maintenance and scoring) into one place. **Why it matters:** this is the backbone everything else hangs off. Without it, none of the analysis is demonstrable or repeatable.

Reference project: Ascot (~60%)

Embodied carbon (A1–A3) has been calculated in Nezo, the energy model is largely built on EnergyPlus / OpenStudio, and the final report format has been delivered as the platform's performance report. **Why it matters:** Ascot is the proof-of-method. Getting it fully right is what allows every later project to run quickly and cheaply.

Tool & calculation workflow (~60%)

A genuinely interactive tool now exists: the dashboard, the free A4–A5 productivity calculator, the waste tool, and a managed data layer behind them. **Why it matters:** it turns a one-off study into a repeatable instrument that Simplicity, and others, can actually use.

Scoring system (~55%)

A working scorecard is in place across the seven Green Star-aligned credits, with self-assessment built in. **Why it matters:** this is the mechanism that lets Simplicity, and the wider industry, benchmark honestly, credit by credit, rather than behind a single headline rating.

05 What's left, and why it matters

- → **Ascot:** firm up the embodied-carbon review and complete the **full Green Star LCA**; finish the energy model (mostly done); and close out A4–A5, waste and maintenance for the project. **Why:** peer review will scrutinise the reference project hardest, so it must be complete and defensible.
- → **Tool & workflow:** lock down the inputs, calculation workflow and data structure through short workshops. **Why:** fixing the method here is what makes every subsequent project fast and consistent.
- → **Scoring:** refine the logic and produce the documentation that supports external engagement (e.g. BRANZ). **Why:** documentation is what makes the scoring credible to reviewers, not just usable in-house.
- → **Roll-out:** run the remaining three projects through the settled method. **Why:** this converts a single proof into a portfolio-wide, benchmarked evidence base.

06 A note on approach: why we built forward

The original plan ran the workstreams in sequence: finish Ascot, then build the tool and scoring, then roll out. In practice we advanced the tool and scoring **alongside** Ascot, and that has proven the more valuable path.

Rather than spending the budget authoring an abstract brief, we built a **tangible, working example**: a clear vision and, for the first time, a **defined end-point** for the programme. It is far easier, and more useful to you, to react to something you can click through than to a written specification. In effect, the brief has been developed by building it.

> *For roughly the cost of writing a brief, Simplicity now holds an early working version of the very tool that brief was meant to describe.*

Two practical consequences

→ We also carried out **limited preparatory modelling on the other three buildings**. This sat outside the paid scope, but it let us stress-test the roll-out estimate, and we are now confident the (already low) $30–40k figure holds.

→ **Billing has deliberately trailed delivered value.** $3,500 has been invoiced against each workstream, while the platform, tool and scoring are all materially further along than that suggests. Value has been delivered ahead of invoicing.

07 Recommended way forward

Because the workstreams are interdependent and the hard, one-off analysis is largely behind us, we recommend **not holding to a strict sequence**. Instead, authorise the combination that suits Simplicity's timing and budget.

> **Our recommendation: Option B**
> Complete Ascot, the tool and the scoring together to reach a peer-review-ready platform, then decide on roll-out once you have seen it stand up. If you are ready to commit to the full evidence base now, Option C brings the remaining three projects into the same authorisation at a known, efficient rate.

08 Investment summary

Workstream	Total est.	Invoiced	To complete
Reference project (Ascot)	$15,000	$3,500	$11,500
Tool inputs & workflow	$15,000	$3,500	$11,500
Scoring & peer-review docs	$10,000	$3,500	$6,500
Roll-out (remaining 3 projects, combined)	$30–40k	$3,500	$26.5–36.5k
Totals	**$70–80k**	**$14,000**	**$56–66k**

Figures follow the agreed March proposal. Invoiced-to-date reflects amounts billed against each workstream to 8 July 2026; "to complete" is the balance of the estimate. The $30–40k roll-out figure is a combined total across all three remaining projects, not a per-project cost, and will be confirmed as that stage is scoped.

09 Approval to proceed

Please **tick the option you wish to authorise** (or select individual workstreams below), sign, and return. You are welcome to authorise any combination. The workstreams do not need to run in order.

Choose a path

TICK	Opt	Scope	Fee to complete
	A	Complete the Ascot reference project only	$11,500
	B	**Recommended:** Ascot + tool + scoring (peer-review-ready platform)	$29,500
	C	Full programme, including roll-out of the remaining three projects	$56–66k

Or select individual workstreams

TICK	Workstream	To complete
	Reference project (Ascot)	$11,500
	Tool inputs & calculation workflow	$11,500
	Scoring system & peer-review documentation	$6,500
	Roll-out (remaining three projects, combined)	$26.5–36.5k

This authorisation confirms the fees above as the basis for the next stage. The $30,000–$40,000 roll-out figure is a combined total for all three remaining projects, not a per-project cost, and will be confirmed as that stage is scoped.

Signed for Simplicity Living

Name & position _____ Option(s) authorised _____

Signature _____ Date _____

For Nezo

Name: Eoin McLoughlin _____ Date _____

Signature _____